EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Drains and Asphalting to Roads in Kattigenahalli Sarrounding Area in Ward No. 05 Byatarayanapura Sub Division.
2	Amount of Work Portion	5191187.00
3	Estimated Cost	55.00 Lakhs
4	Name of Contractor	Sri. M/s. Shree Charan Construction, Prop. Sri. T.S Kothandaraju, No. 05, Sree Srinivas, Bagath Enclave, Kattigenahalli, Yelahanka, Bangalore-64
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/123/2020-21 Date: 30.09.2020
7	Time limit originally fixed for completion	4 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	61-Days 30.1.21 to 30.3.21
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	30/3/21
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Corona covid-19 Work Delayed Hence EOT may be Approved without Penality
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved.

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

30/3/2021

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.